

Project Update: September 12, 2024

Prairie Road Reconstruction: Phase 2

Project Summary:

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the second of the two phases. Phase 2 will extend from Swallow Drive to 225th Street. Phase 2 consists of installing box culverts at the creek crossing to address known flooding issues in the area.

Progress Update for this Week:

- Curbing and fillet installed at south side of Quinton Avenue.
- Curb and gutter installed from Quinton Avenue to the south end of the project along east side of Prairie Road.
- Sidewalk graded and gravel base placed on sidewalk sections.
- Gutter across driveways installed in front of 653 to 641 Prairie Road.

Schedule for Next Week:

- Installing driveway approaches.
- Installing curb and fillet for Westwind Drive.
- Installing driveway panels and approach for 653 to 641 Prairie Road.

Completion Dates:

- *Substantial completion date:* 9/27/2024. Road paved and usable.
- *Final Completion date:* 10/25/2024.

Questions/Concerns:

- If you have questions, please reach out to the project team.
- Please use caution when traveling through the work area.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Quinn Construction
 - Derek Suhr (Quinn Construction), 605-787-6500,
derek@quinnconstruction.org

Hotel Way

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Progress Update for this Week:

- No construction progression this week.
- Finalizing documents required for work in the railroad right of way.
- Tapping of water main for Wave Way by end of week.

Schedule for Next Week:

- No construction scheduled for next week.

Completion Dates:

- *Substantial completion date: 10/31/2024.*
- *Final Completion date: 11/20/2024.*

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Advanced Design Engineering and Surveying (ADES)
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com