

Project Update: January 17, 2025

Hotel Way

Progress Update for this Week:

- Storm sewer nearly complete just north of the railroad right of way.
- Embankment south of the railroad is progressing. This will be the south side of the railroad crossing for Hotel Way.

Schedule for Next Week:

- Moving rip rap from street storm sewer outfall to storm sewer within railroad right of way.
- Grading and placing drainage fabric for rip rap placement on the upstream side of railroad storm sewer.
- Continue building up embankment for railroad crossing with careful consideration to avoid using frozen material.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Substantial completion date:* April, 2025.
- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- A 4ft tall access gate was installed to the perimeter fence.

Schedule for Next Week:

- Minor adjustments to access gates.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* March 2025 (Foundation and Grading, Includes setting of Well House).

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Quality Driven Services
 - Chris Vaughn, 605.415.2939
chris@qualitydrivenservicesd.com

Ellsworth Clean Water Project

Progress Update for this Week:

- Country Road East of Westgate Road.
 - A 6-inch main is being installed.
- Along Country Road
 - Between Elk Vale and Bennett Rd
 - Approximately 800 ft of 16-inch watermain was installed.
 - Between Bennett and Westgate
 - Approximately 1000 ft of 16-inch watermain was installed.

Schedule for Next Week:

- Continuing 16-inch watermain installation along Country Road.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com