

## Project Update: March 21, 2025

### Foxborough Park

#### **Progress Update for this Week:**

- A water leak discovered along Tower Road.
  - This water has impacted the new bridge abutment construction particularly the west abutment.
  - Water department staff quickly repaired a leak that worsened during investigation.
- Roads and Parks has been working to channel the incoming water away from the future bridge abutment site.
- More leak investigation was performed and identified another leak needing repairs.
  - .
  -

#### **Schedule for Next Week:**

- Bridge abutment construction to commence middle of the week.
- The Water department has created a plan to isolate the water main along Tower Road by installing a new valve south of the middle school along Tower Road, east of the Don Williams Drive intersection.
  - This will allow the leaks to be repaired without disrupting service to nearby residents.
  - Some loss in pressure and service will occur Saturday 3/22 between 9 am and 1 pm.
  - The new valve will be installed on Tuesday 3/25. Once the valve is placed, the section of main needing repairs can be isolated.

#### **Project Summary:**

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

#### **Completion Dates:**

- *Final Completion date:* August 2025.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408

## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- Hydro-Kleen has completed half of the manhole rehabilitations along Box Elder Rd.

### **Schedule for Next Week:**

- Hydro-Kleen will continue rehabilitating sewer manholes along Box Elder Rd.
- H&W will be placing traffic control and information signs on Tuesday 3/25.
- H&W will begin digging into the east portion of the project on Wednesday 3/26.
  - There should be a minimal impact on traffic flow in the work area east of Ellsworth Rd.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* November 21, 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Bruce Struckman  
[bruce.struckman@kljeng.com](mailto:bruce.struckman@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)

## **Hotel Way**

### **Progress Update for this Week:**

- Dream Construction has been cutting and compacting road subgrade.

### **Schedule for Next Week:**

- Road subgrade proof rolls.
- Spreading gravel base course after subgrade compaction is verified.

### **Project Summary:**

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

### **Completion Dates:**

- *Substantial completion date:* April, 2025.
- *Final Completion date:* May, 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
Avid4 Engineering:
  - John Van Beek, 605.343.3311  
[johnvanbeek@avid4eng.com](mailto:johnvanbeek@avid4eng.com)
  - Nick Sperry, 605.343.3311  
[nicksperry@avid4eng.com](mailto:nicksperry@avid4eng.com)
- Contractor  
Dream Construction
  - Nate Wilson, 605.791.5866  
[nate@dreamdesigninc.com](mailto:nate@dreamdesigninc.com)

## **Well 10 Pumphouse and Watermain**

### **Progress Update for this Week:**

- Keller Drilling has moved their rig to the site to begin well equipment installation.
- Dakota Pump has been working on repairs in preparation for testing and start up.

### **Schedule for Next Week:**

- Well equipment installation.
- Wiring connections.

### **Project Summary:**

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

### **Completion Dates:**

- *Final Completion date:* March 2025 (Foundation and Grading, Includes setting of Well House).

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
City of Box Elder:
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)
- Contractor  
Quality Driven Services
  - Chris Vaughn, 605.415.2939  
[chris@qualitydrivenservicesd.com](mailto:chris@qualitydrivenservicesd.com)

## **Ellsworth Clean Water Project**

### **Progress Update for this Week:**

- Metering building construction is underway at Country Road and Westgate Road intersection.

### **Schedule for Next Week:**

- Meter building.
- Booster station building.
- Westgate Road
  - Mainline will be installing water main along the embankment north of the I-90 overpass, along the east edge of Westgate Road.

### **Two Week Outlook:**

- Mainline will be moving crews to Westgate Road to begin installing watermain north towards Country Road.
  - This will happen in three stages. Each stage will need a section that will require both lanes of the road to be closed.
  - Local traffic will be able to access residential areas through temporary lanes and detours.
  - Expect work in this area to go through June.

### **Project Summary:**

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

### **Completion Dates:**

- *Final Completion date:* Fall 2025

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Construction Administrator  
*Dream Construction*
  - Shane Bradford (Construction Admin), 605.791.5866  
[shane@adesinc.com](mailto:shane@adesinc.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)