

Project Update: March 27, 2025

Foxborough Park

Progress Update for this Week:

- The watermain section along Tower Road next to Foxborough Park has been isolated with the help of a new valve that was installed.

Schedule for Next Week:

- Tru-Form construction will arrive onsite early next week to begin abutment construction.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408

1416 Sewer - Phase 1

Progress Update for this Week:

- Hydro-Kleen has rehabilitated more manholes along Box Elder Road. Six more remain.

Schedule for Next Week:

- Hydro-Kleen will continue rehabilitating sewer manholes along Box Elder Rd.
 - Their goal is to complete the last six by April 4th.
- H&W will mobilize to the site and begin work on Monday, March 31st.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Bruce Struckman
bruce.struckman@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way

Progress Update for this Week:

- Subgrade proof-roll completed on the north side of railroad right-of-way.
 - Fabric and gravel base are being placed.
- A proof roll of the subgrade south of the railroad will be conducted Friday.

Schedule for Next Week:

- Finish grading.
- Preparing for curbing installation.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Substantial completion date:* April, 2025.
- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Keller Drilling has completed the well equipment install.
- Mick's Electric has been working on pulling wire through conduits and making connections to the various equipment and pumphouse.
- Installing transformer to provide power to the site.

Schedule for Next Week:

- Finishing wiring connections.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* March 2025 (Foundation and Grading, Includes setting of Well House).

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us

Ellsworth Clean Water Project

Progress Update for this Week:

- Booster station building footings completed at Westgate Rd and Country Rd intersection.

Schedule for Next Week:

- Metering building footings.
- Booster station building.
- Install of the 6-inch main along Country Road resumes.
- Westgate Road, south end
 - Road closures will begin **April 7th** for this portion of watermain to be installed under the roadway.
 - The first portion of Westgate Rd closed will be between the North I-90 Service Rd and Tanglewood intersections.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com