

Project Update: March 14, 2025

Foxborough Park

Progress Update for this Week:

- Old bridge abutments were removed.
- Gen Pro visited the site to discuss the locations of solar lighting along the Foxborough and Veterans Park trail network.

Schedule for Next Week:

- Bridge abutment construction to commence middle of the week.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408

1416 Sewer - Phase 1

Progress Update for this Week:

- Hydro-Kleen continues sewer manhole reconstruction along Box Elder Road.
 - They have completed 8 manhole rehabilitations on the west portion of Box Elder Road.

Schedule for Next Week:

- Hydro-Kleen will continue rehabilitating sewer manholes along Box Elder Rd. over the next couple of weeks.
 - They will return to the site on Tuesday 3/18.
- The primary contractor H&W is planning to start on the east portion of 1416 on March 24th.
 - East of Ellsworth Road and West of Cottonwood Drive.
- Expect to see traffic control signs towards the end of next week for work to begin on March 24th.
 - Electronic information boards.
 - Fixed project information signs.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Bruce Struckman
bruce.struckman@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way

Progress Update for this Week:

- Dream Construction restored the entrance to Woodstock Supply with gravel.
- The common utility trench is nearing completion.

Schedule for Next Week:

- Utility trench work.
- Topsoil and backfilling.
- Road subgrade work.
 - Proof rolls of the subgrade in preparation for gravel base layer.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Substantial completion date:* April, 2025.
- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Mick's Electric began wire installation for the electrical connections.
- The pumphouse anchoring has been marked out.
- Gravel was added to the north entrance to improve the approach and gate security.

Schedule for Next Week:

- The pumphouse will be anchored to foundation.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* March 2025 (Foundation and Grading, Includes setting of Well House).

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Quality Driven Services
 - Chris Vaughn, 605.415.2939
chris@qualitydrivenservicesd.com

Ellsworth Clean Water Project

Progress Update for this Week:

- Crews are working on the final bore at Elk Vale Road and Country Road.

Schedule for Next Week:

- Work will continue west of Elk Vale Road in the Rapid City area of the project.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com